

K11 Athletic Facility Improvements - College of Marin

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Gantt Chart																																
						S	October 2017	N	December 2017	January 2018	February 2018	March 2018	April 2018	May 2018																								
						10	17	24	01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	04	11	18	25	01	08	15	22	29	06	13	20
K11 Athletic Facility Improvements - College of Marin						14-Feb-18, K11 Athletic Facility Improvements - College																																
Notice to Proceed						06-Oct-17, Notice to Proceed																																
A1000	Notice to Proceed	0	02-Oct-17		-33	◆ Notice to Proceed																																
A1010	Mobilization	5	02-Oct-17	06-Oct-17	0	■ Mobilization																																
A1020	Erosion Control/BMP's	5	02-Oct-17	06-Oct-17	2	■ Erosion Control/BMP's																																
A1030	Tree Protection	1	02-Oct-17	02-Oct-17	2	Tree Protection																																
A1050	Survey Boundries	2	02-Oct-17	03-Oct-17	1	Survey Boundries																																
Critical Issues & Impacts						21-Dec-17, Critical Issues & Impacts																																
A2670	Notice of Event #02 - Soil Analysis Issued	0	02-Oct-17		-13	◆ Notice of Event #02 - Soil Analysis Issued																																
A2680	Notice of Event #02/RFI #09 Issued	1	11-Oct-17	11-Oct-17	-13	Notice of Event #02/RFI #09 Issued																																
A2690	Notice of Event #02/RFI #09 Under Review	3	12-Oct-17	16-Oct-17	-13	■ Notice of Event #02/RFI #09 Under Review																																
A2750	PE Courtyards - BHM Notified of College Scheduled Start	0	13-Oct-17		-14	◆ PE Courtyards - BHM Notified of College Scheduled Start																																
A2700	Notice of Event #02/RFI #09 - Response/Direction Recieved	1	16-Oct-17	16-Oct-17	-13	Notice of Event #02/RFI #09 - Response/Direction Recieved																																
A2710	Notice of Event #02/RFI #09 - Priced and Submitted	5	17-Oct-17	23-Oct-17	-13	■ Notice of Event #02/RFI #09 - Priced and Submitted																																
A2720	Notice of Event #02 - Soil Analytics Received	1	19-Oct-17	19-Oct-17	48	Notice of Event #02 - Soil Analytics Received																																
A2730	Notice of Event #02/RFI #09 - Direction to Proceed	1	23-Oct-17	23-Oct-17	-13	Notice of Event #02/RFI #09 - Direction to Proceed																																
A2740	Notice of Event #02/RFI #09 - Milestone Completed	0		23-Oct-17	-13	◆ Notice of Event #02/RFI #09 - Milestone Completed																																
A2770	Notice of Event #03 Issued Pumping Soil at Soccer Field	0	25-Oct-17		-33	◆ Notice of Event #03 Issued Pumping Soil at Soccer Field																																
A2780	RFI #14 Issued Regarding Pumping Soil at Soccer Field	1	30-Oct-17	30-Oct-17	-33	RFI #14 Issued Regarding Pumping Soil at Soccer Field																																
A2790	Notice of Event #05 Issued Pumping Soil at Tennis & Volleyball	1	03-Nov-17	03-Nov-17	-33	Notice of Event #05 Issued Pumping Soil at Tennis & Volleyball																																
A2800	Field Directive #01 Issued for 12" Lime Treat	1	13-Nov-17	13-Nov-17	-33	Field Directive #01 Issued for 12" Lime Treat																																
A2810	Field Directive #1/Cost Proposal #08R1 Submitted	1	14-Nov-17	14-Nov-17	30	Field Directive #1/Cost Proposal #08R1 Submitted																																
A2820	Schedule Lead Time for Lime Treat Subcontractor	8	14-Nov-17	24-Nov-17	-33	■ Schedule Lead Time for Lime Treat Subcontractor																																
A2830	Lime Treat & Grade Soccer, Tennis, Volleyball	7	27-Nov-17	05-Dec-17	-33	■ Lime Treat & Grade Soccer, Tennis, Volleyball																																
A2760	PE Courtyards - Delayed Start of PE Courtyards	0		21-Dec-17	-14	◆ PE Courtyards - Delayed Start of PE Courtyards																																
Submittals/Procurement						03-Nov-17, Submittals/Procurement																																
A1060	Procure Baseline Schedule	5	02-Oct-17	06-Oct-17	52	■ Procure Baseline Schedule																																
A1070	Procure Site Logistics Plan	5	02-Oct-17	06-Oct-17	52	■ Procure Site Logistics Plan																																
A1080	Procure Site Safety Plan	5	02-Oct-17	06-Oct-17	52	■ Procure Site Safety Plan																																
A1120	Procure Concrete Mix Designs	5	02-Oct-17	06-Oct-17	3	■ Procure Concrete Mix Designs																																
A1150	Procure Misc. Concrete Product Data	10	02-Oct-17	13-Oct-17	27	■ Procure Misc. Concrete Product Data																																
A1190	College Testing of Existing Structural Steel	5	02-Oct-17	06-Oct-17	52	■ College Testing of Existing Structural Steel																																
A1220	College Provided Scoreboard Submittal	5	02-Oct-17	06-Oct-17	32	■ College Provided Scoreboard Submittal																																
A1230	Procure Site Furnishing Product Data/Cut Sheets	5	02-Oct-17	06-Oct-17	0	■ Procure Site Furnishing Product Data/Cut Sheets																																
A1260	Procure Electrical Materials Submittal	5	02-Oct-17	06-Oct-17	52	■ Procure Electrical Materials Submittal																																
A1280	Procure Low Voltage/Cabling Submittal	15	02-Oct-17	20-Oct-17	42	■ Procure Low Voltage/Cabling Submittal																																
A1300	Procure FA Submittal/Shop Drawing	15	02-Oct-17	20-Oct-17	42	■ Procure FA Submittal/Shop Drawing																																
A1320	Procure Base Course Material Submittal	10	02-Oct-17	13-Oct-17	25	■ Procure Base Course Material Submittal																																

- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone
- ▬ Summary

Date	Revision	Checked	Approved
04-Oct-17	Initial CPM Schedule	NP	
26-Oct-17	Initial CPM Schedule R1	NP	

