



Gilbane Building Company  
1798 Technology Drive Suite #120  
San Jose, CA 95110

September 18, 2018

Greg Nelson  
Assistant Superintendent/VP for Administrative Services  
Marin Community College District  
835 College Ave.  
Kentfield, CA 94904

Re: College of Marin Measure B Master Program Schedule Update

Dear Greg,

Enclosed please find a copy of the College of Marin Measure B Master Program Schedule Update dated September 18<sup>th</sup>, 2018 with a data date of August 31<sup>th</sup>, 2018. What follows in this letter is a narrative of the changes made since the previous schedule update.

**Schedule Overview**

Schedule Run Date: September 18, 2018  
Schedule Data Date: August 31, 2018  
Previous Master Schedule Update: June 30, 2018  
Projects with activity during the update period  
Schedule Logic Changes During the Update Period  
Future Schedule Modifications

**Projects with activity during the update period:**

Indian Valley Campus:

I-21 – Organic Farm/Garden Enhancements	I-50 – Administrative Cluster
I-25 – ADA Barrier Removal/Site Improvements	I-51 – Miwok Cluster
I-26 – Jonas Center and Building 18	I-57 – Demolition Project
I-49 – Pomo Cluster	

Kentfield Campus:

K-03 – Performing Arts	K-09 – Site Improvements
K-04 – Fine Arts	K-11 – Athletic Synthetic Turf Fields
K-07 – Maintenance and Operations Building	K-13 – Student Services

K-14 – Fusselman hall

K-15 – Learning Resource Center

**Schedule Logic Changes During the Update Period**

- Pushed back the schedule for I50 Admin Cluster/Building 8,9,10 Roofs by approximately 3 months to reflect the current procurement schedule
- Pushed back the schedule for K02 PE Complex/Pool Renovations by approximately 14 months to reflect the current procurement schedule.
- Accelerated the schedule for K06 Science Math & Nursing by approximately 2 years to reflect an accelerated procurement schedule
- Pushed back the schedule for K13 Student Services by approximately 2 years to reflect the current procurement schedule
- Pushed back the schedule for K15 Learning Resources Center by approximately 6 months to reflect the current procurement and design schedules.

**Future Schedule Modifications**

- I25 – ADA Barrier Removal/Site Improvements will be updated as the scope is defined.
- I58 – Building 17 will be updated as the scope is defined.

Sincerely,

*Daniel Park*

Daniel Park

Project Engineer

Attachments: College of Marin Measure B Master Schedule dated 8/31/2018  
College of Marin Measure B Rollup Schedule dated 8/31/2018

CC: Casey Michaelis, Gilbane Building Company (electronic)  
Ellen Clements, Gilbane Building Company (electronic)  
Chau Duong, Gilbane Building Company (electronic)  
Paul Lum, Gilbane Building Company (electronic)  
Candice Jay, Gilbane Building Company (electronic)  
Jared Powell, Gilbane Building Company (electronic)  
Billy Pate, Gilbane Building Company (electronic)  
Saleh Mehraban, Gilbane Building Company (electronic)  
Ann Kennedy, AKG (electronic)  
Jeff Scogin, AKG (electronic)  
Genevieve Herreria, AKG (electronic)  
Mike Chegini, AKG (electronic)