



Gilbane Building Company
2033 Gateway Place, Suite 450
San Jose, CA 95110
408.660.4400

August 1, 2021

Marin Community College District
Administrative Services
835 College Ave.
Kentfield, CA 94904

ATTN: Greg Nelson, Assistant Superintendent / VP for Administrative Services

RE: COLLEGE OF MARIN MEASURE B MASTER PROGRAM SCHEDULE UPDATE
July 2021

Dear Mr. Nelson,

Enclosed please find copies of the College of Marin Measure B Master Program Schedule Update for July 2021 (Data Date of August 1, 2021).

Documentation includes the following:

1. Schedule Narrative for Schedule Update – July 2021 (Data Date of August 1, 2021)
 - a. Includes summary of changes made to the schedule since the previous Schedule Update.
2. P6 Full Program Schedule Update (PDF Format – Tabloid)
3. P6 Hybrid Roll-Up Schedule Update (PDF Format – Tabloid)
4. P6 Roll-Up Schedule Update (PDF Format – Tabloid)

Schedule Overview

Schedule Run Date:	July 29, 2021
Schedule Data Date:	August 1, 2021
Previous Master Schedule Update:	June 2021 (Data Date July 1, 2021)

To Include:

1. Projects with Activity During Update Period
2. Schedule Logic Changes During Update Period
3. Future Anticipated Schedule Modifications

Projects with Activity during Update Period

Indian Valley Campus (IVC)

I51 – Miwok Cluster

Kentfield Campus (KD)

K15 – Learning Resources Center

(Continued on next page)



Gilbane Building Company
2033 Gateway Place, Suite 450
San Jose, CA 95110
408.660.4400

District Wide

D61 – Bolinas Site

Schedule Logic Changes during the Update Period

None this update

Activities Progressed / In Progress

I3150 – I51 – Miwok Center – Construction (In Progress)
K8880 – K02 – Design Build Pool Solar System Repair – Assessment (In Progress)
K9990 – K15 – M&O and District Warehouse – Closeout (Complete)
K5760 – K15 – New LRC – Design Development (In Progress)
D1300 – D61 – Bolinas – Site Demolition (In Progress)

Future Anticipated Schedule Progress

I5000 – I49 – Pomo Building 4 – Schematic Design
K4800 – K06 – Science, Math and Nursing – Exterior Improvements
K5762 – K15 – New LRC – Design Development – Board of Trustees Presentation
D4010 – D61 – Bolinas Site – Schematic Design

Best Regards,

Connor McGoldrick
Project Engineer

Attachments: College of Marin Measure B Master Schedule Dated 8/1/2021
College of Marin Measure B Hybrid Roll-Up Schedule Dated 8/1/2021
College of Marin Measure B Rollup Schedule Dated 8/1/2021

CC: Isidro Farias, College of Marin (Electronic)
JC Saunders, Gilbane Building Company (Electronic)
Jeff Scogin, AKG (Electronic)
Genevieve Herreria, AKG (Electronic)
Mike Chegini, AKG (Electronic)