



Gilbane Building Company  
2033 Gateway Place, Suite 450  
San Jose, CA 95110  
408.660.4400

January 1, 2022

Marin Community College District  
Administrative Services  
835 College Ave.  
Kentfield, CA 94904

ATTN: Greg Nelson, Assistant Superintendent / VP for Administrative Services

RE: COLLEGE OF MARIN MEASURE B MASTER PROGRAM SCHEDULE UPDATE  
December 2021

Dear Mr. Nelson,

Enclosed please find copies of the College of Marin Measure B Master Program Schedule Update for December 2021 (Data Date of Jan 1, 2022).

**Documentation includes the following:**

1. Schedule Narrative for Schedule Update – December 2021 (Data Date of January 1, 2022)
  - a. Includes summary of changes made to the Schedule since the previous Schedule Update.
2. P6 Full Program Schedule Update (PDF Format – Tabloid)
3. P6 Hybrid Roll-Up Schedule Update (PDF Format – Tabloid)
4. P6 Roll-Up Schedule Update (PDF Format – Tabloid)

**Schedule Overview**

Schedule Run Date:	Jan 7, 2022
Schedule Data Date:	Jan 1, 2022
Previous Master Schedule Update:	November 2021 (Data Date December 1, 2021)

To Include:

1. Projects with Activity During Update Period
2. Schedule Logic Changes During Update Period
3. Future Anticipated Schedule Modifications

**Projects with Activity during Update Period**

**Indian Valley Campus (IVC)**

I51 – Miwok Aquatics and Fitness Center

**Kentfield Campus**

K15 – Learning Resources Center

D61 – Bolinas Marine Laboratory

*(Continued on next page)*



Gilbane Building Company  
2033 Gateway Place, Suite 450  
San Jose, CA 95110  
408.660.4400

**Schedule Logic Changes during the Update Period**

None this update

**Activities Progressed / In Progress**

I3150 – I51 – Miwok Center – Construction (Completed)  
K5743 – K15 – New LRC – Make Ready (In Progress)  
D1100 – D59 – Campus Security – IT Improvements – (In Progress)  
D1110 – D59 – Campus Security – Camera Upgrades – (In Progress)  
D4020 – D61 – Bolinas – Design Development (Completed)

**Future Anticipated Schedule Progress**

K5750 – K15 – New LRC – Inc 1 Construction  
D4060 – D61 – Bolinas Marine Laboratory – Construction Documents

Best Regards,

Connor McGoldrick  
Project Engineer

Attachments:           College of Marin Measure B Master Schedule Dated 1/1/2022  
                                  College of Marin Measure B Hybrid Roll-Up Schedule Dated 1/1/2022  
                                  College of Marin Measure B Rollup Schedule Dated 1/1/2022

CC:                         Isidro Farias, College of Marin (Electronic)  
                                  Jeff Scogin, AKG (Electronic)  
                                  Genevieve Herreria, AKG (Electronic)  
                                  Mike Chegini, AKG (Electronic)