

Activity ID	Activity Name	Original Duration	Activity % Complete	Start	Finish	Timeline																																															
						2017				2018				2019				2020				2021				2022				2023				2024				2025				2026				2027				2028			
						Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4								
College of Marin Measure B Program Schedule																																																					
College of Marin - Indian Valley Campus																																																					
I21-35617	Organic Farm/Garden Enhancements	597		03-Jan-17 A	28-Feb-20 A	[Gantt bars for I21-35617]																																															
I25-35612	ADA Barrier Removal/Site Improvements	745		01-May-17 A	13-Jul-18 A	[Gantt bars for I25-35612]																																															
I25-35612	Parking Lot 6	745		01-May-17 A	13-Jul-18 A	[Gantt bars for I25-35612 - Parking Lot 6]																																															
I25-35612	Interim Classrooms	664		02-Jan-18 A	13-Jul-18 A	[Gantt bars for I25-35612 - Interim Classrooms]																																															
I26-35610	Jonas Center and Building 18	857		03-Jan-17 A	03-Jan-22	[Gantt bars for I26-35610]																																															
I26-35610	Jonas Center	857		03-Jan-17 A	06-May-21 A	[Gantt bars for I26-35610 - Jonas Center]																																															
I26-35610	Pedestrian Bridge (Under Environmental Review)	0		03-Jan-22	03-Jan-22	[Gantt bars for I26-35610 - Pedestrian Bridge]																																															
I47-35619	Building 27 (Dental, EMT, Court Reporting, Library) (On Hold)	0		03-Jan-22	03-Jan-22	[Gantt bars for I47-35619]																																															
I49-35618	Pomo Cluster	926		03-Jan-17 A	26-May-23	[Gantt bars for I49-35618]																																															
I49-35618	Pomo Cluster - Exterior Envelope - Phase I	469		03-Jan-17 A	28-Feb-19 A	[Gantt bars for I49-35618 - Exterior Envelope]																																															
I49-35618	Pomo Cluster - Interior Renovations - Phase II	926		01-Feb-17 A	29-Nov-21 A	[Gantt bars for I49-35618 - Interior Renovations]																																															
I49-35618	Pomo Cluster - Systems - Phase III (On Hold)	286		03-Jan-22	16-Feb-23	[Gantt bars for I49-35618 - Systems]																																															
I49-35618	Pomo Cluster - Building 4 (On Hold)	609		02-Nov-20 A	26-May-23	[Gantt bars for I49-35618 - Building 4]																																															
I50-35613	Admin Cluster	962		03-Jan-17 A	11-Sep-23	[Gantt bars for I50-35613]																																															
I50-35613	Building 11	453		03-Jan-17 A	19-May-20 A	[Gantt bars for I50-35613 - Building 11]																																															
I50-35613	Generator	435		03-Jan-17 A	31-Aug-18 A	[Gantt bars for I50-35613 - Generator]																																															
I50-35613	Building 9 Renovation (On Hold)	962		03-Jan-19 A	11-Sep-23	[Gantt bars for I50-35613 - Building 9 Renovation]																																															
I50-35613	Building 9 and 12 Windows	147		01-Mar-19 A	15-May-20 A	[Gantt bars for I50-35613 - Windows]																																															
I50-35613	Buildings 8, 9, 10 and 12 - Roofing	187		17-Jul-18 A	05-Jun-20 A	[Gantt bars for I50-35613 - Roofing]																																															
I50-35613	Buildings 8 and 10 HVAC Upgrades (On Hold)	236		03-Jan-22	06-Dec-22	[Gantt bars for I50-35613 - HVAC Upgrades]																																															
I51-35620	Miwok Aquatics and Fitness Center	894		25-Apr-17 A	20-Apr-22	[Gantt bars for I51-35620]																																															
I51-35620	Design	393		31-Jul-17 A	13-Aug-18 A	[Gantt bars for I51-35620 - Design]																																															
I51-35620	DSA	435		20-Aug-18 A	06-Feb-20 A	[Gantt bars for I51-35620 - DSA]																																															
I51-35620	Procurement	33		25-Apr-17 A	17-Jul-17 A	[Gantt bars for I51-35620 - Procurement]																																															
I51-35620	Construction	426		26-Nov-18 A	19-Jan-22	[Gantt bars for I51-35620 - Construction]																																															
I51-35620	Closeout	65		20-Jan-22	20-Apr-22	[Gantt bars for I51-35620 - Closeout]																																															
I56-35622	Building 12 (On Hold)	961		01-Jul-19 A	08-Sep-23	[Gantt bars for I56-35622]																																															
I57-35623	Demolition Project	1		03-Jan-17 A	31-Jan-19 A	[Gantt bars for I57-35623]																																															
I58-35624	Building 17 (On Hold)	0		03-Jan-22	03-Jan-22	[Gantt bars for I58-35624]																																															
I59-35625	Building 21 (Child Care Center & Academic Labs) (On Hold)	153		03-Jan-22	05-Aug-22	[Gantt bars for I59-35625]																																															
I99-35699	Campus Contingency - Indian Valley Campus	2680		03-Jan-17 A	23-Jun-26	[Gantt bars for I99-35699]																																															
College of Marin - Kentfield Campus																																																					
K01-35717	Child Study Center (On Hold)	0		03-Jan-22	03-Jan-22	[Gantt bars for K01-35717]																																															
K02-35713	PE Complex/Pool Renovations	359		01-Dec-20 A	17-May-22	[Gantt bars for K02-35713]																																															
K02-35713	Design Build Pool Solar System Repair	216		14-Jun-21 A	20-Apr-22	[Gantt bars for K02-35713 - Design Build]																																															
K02-35713	Physical Education Complex (On Hold)	0		03-Jan-22	03-Jan-22	[Gantt bars for K02-35713 - Physical Education]																																															
K02-35713	Pool Renovations	359		01-Dec-20 A	17-May-22 A	[Gantt bars for K02-35713 - Pool Renovations]																																															
K03-35718	Performing Arts	714		01-May-17 A	16-Sep-22	[Gantt bars for K03-35718]																																															
K03-35718	Performing Arts - Stage Floor	302		01-May-17 A	04-Oct-18 A	[Gantt bars for K03-35718 - Stage Floor]																																															

Finish Date: 31-Dec-27
 Data Date: 01-Jan-22
 Run Date: 07-Jan-22 17:16
 Page 1 of 3
 COM-001B

■ Remaining Level of Effort ◆ Critical Milestones
■ Actual Level of Effort ◆ Milestone
■ Actual Work
■ Remaining Work
■ Critical Remaining Work
◆ Summary Milestones

College of Marin Measure B Program Schedule



Activity ID	Activity Name	Original Duration	Activity % Complete	Start	Finish	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028								
						Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
						Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
K03-35718	Performing Arts - Audio Visual Improvement	442		11-Dec-17 A	01-Feb-21 A																				
K03-35718	Performing Arts - Curtain Replacement	182		03-Jan-22	16-Sep-22																				
K04-35719	Fine Arts	789		01-May-18 A	06-Jan-23																				
K04-35719	Fine Arts - Interior Modifications	260		01-May-18 A	14-Aug-19 A																				
K04-35719	Fine Arts - Lighting Redesign (On Hold)	257		03-Jan-22	06-Jan-23																				
K05-35716	Corte Madera Creek Mitigation (On Hold)	0		03-Jan-22	03-Jan-22																				
K06-35720	Science Math & Nursing (On Hold)	20		03-Jan-22	28-Jan-22																				
K07-35721	Maintenance & Operations Building and District Warehouse	615		03-Jan-17 A	26-May-21 A																				
K08-35722	Village Square Replacement (On Hold)	477		17-Jun-24	05-May-26																				
K09-35714	Site Improvements and Utilities	645		02-Oct-17 A	31-Mar-21 A																				
K11-35715	Athletic Synthetic Turf Fields and Restroom/Storage Facilities	519		03-Jan-17 A	21-Oct-19 A																				
K11-35715	Turf / Soccer Fields	450		03-Jan-17 A	02-Jul-18 A																				
K11-35715	Baseball Fields	519		03-Jan-17 A	21-Oct-19 A																				
K14-35711	Fusselman Hall	302		01-Sep-17 A	22-Feb-21 A																				
K15-35712	Learning Resources Center	1589		06-Aug-19 A	05-Mar-26																				
K15-35712	Existing LRC Demolition - Phase I	151		18-Nov-19 A	10-May-21 A																				
K15-35712	New Learning Resource Center	1563		28-Jan-20 A	05-Mar-26																				
K15-35712	Temporary Campus Bookstore	202		06-Aug-19 A	31-Jul-20 A																				
K18-35725	Demolition of Kent Avenue Maintenance Facilities	35		11-Aug-20 A	30-Sep-20 A																				
K19-35726	Swing Space	1681		25-Oct-18 A	15-Jul-26																				
K19-35726	Swing Space	302		25-Oct-18 A	20-Nov-20 A																				
K19-35726	Swing Space Modernization	148		15-Dec-25	15-Jul-26																				
K99-35799	Campus Contingency - Kentfield Campus	2680		03-Jan-17 A	31-Jul-26																				
D53-35111	Environmental Impact Report	639		01-Mar-17 A	17-Jun-20 A																				
D54-35112	Information Technology	1275		01-Dec-20 A	03-Sep-25																				
D55-35113	Instructional and Other Equipment	1450		01-Dec-20 A	15-Dec-25																				
D59-35110	Campus Security	839		01-Sep-20 A	28-Feb-22																				
D59-35110	Campus Security - IT Improvements	130		01-Sep-20 A	09-Feb-22																				
D59-35110	Campus Security - Camera Upgrades	130		12-Oct-20 A	28-Feb-22																				
D60-35114	Property Acquisition	2482		03-Jan-19 A	23-Jan-25																				
D61-35115	Bolinas Marine Laboratory	1149		11-Dec-19 A	24-Jun-24																				
D62-35116	Small Capital Improvement Projects	2482		13-Feb-19 A	20-Jan-26																				
D98-35510	Program Management, District Staff	2482		03-Jan-17 A	20-Jan-26																				

Finish Date: 31-Dec-27
 Data Date: 01-Jan-22
 Run Date: 07-Jan-22 17:16
 Page 2 of 3
 COM-001B

■ Remaining Level of Effort ◆ Critical Milestones
■ Actual Level of Effort ◆ Milestone
■ Actual Work
■ Remaining Work
■ Critical Remaining Work
◆ Summary Milestones

College of Marin Measure B Program Schedule



Activity ID	Activity Name	Original Duration	Activity % Complete	Start	Finish																												
						2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028																
						Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
D99-35599 - District Wide/Program Contingency		2481		03-Jan-17 A	20-Jan-26																												
College of Marin Measure B Program Milestones		2788		03-Jan-17 A	31-Dec-27																												

█ Remaining Level of Effort ◆ Critical Milestones
█ Actual Level of Effort ◆ Milestone
█ Actual Work
█ Remaining Work
█ Critical Remaining Work
◆ Summary Milestones

College of Marin Measure B Program Schedule

