

Activity ID	Activity Name	Original Duration	Activity % Complete	Start	Finish	2017				2018				2019				2020				2021				2022				2023				2024				2025				2026				2027				2028			
						Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4				
College of Marin Measure B Program Schedule																																																					
College of Marin - Indian Valley Campus																																																					
I21-35617	Organic Farm/Garden Enhancements	597		03-Jan-17 A	28-Feb-20 A																																																
I25-35612	ADA Barrier Removal/Site Improvements	745		01-May-17 A	13-Jul-18 A																																																
I26-35610 - Jonas Center and Building 18																																																					
I26-35610	Jonas Center	857		03-Jan-17 A	06-May-21 A																																																
I26-35610	Pedestrian Bridge (Under Environmental Review)	0		02-Aug-21	02-Aug-21																																																
I47-35619	Building 27 (Dental, EMT, Court Reporting, Library) (On Hold)	0		02-Aug-21	02-Aug-21																																																
I49-35618 - Pomo Cluster																																																					
I49-35618	Pomo Cluster - Exterior Envelope - Phase I	469		03-Jan-17 A	28-Feb-19 A																																																
I49-35618	Pomo Cluster - Interior Renovations - Phase II	926		03-Jan-17 A	20-Aug-21																																																
I49-35618	Pomo Cluster - Systems - Phase III	286		23-Aug-21	07-Oct-22																																																
I49-35618	Pomo Cluster - Building 4	564		02-Nov-20 A	24-Mar-23																																																
I50-35613 - Admin Cluster																																																					
I50-35613	Building 11	453		03-Jan-17 A	19-May-20 A																																																
I50-35613	Generator	435		03-Jan-17 A	31-Aug-18 A																																																
I50-35613	Building 9 Renovation (On Hold)	962		03-Jan-19 A	11-Sep-23																																																
I50-35613	Building 9 and 12 Windows	147		01-Mar-19 A	15-May-20 A																																																
I50-35613	Buildings 8, 9, 10 and 12 - Roofing	187		17-Jul-18 A	05-Jun-20 A																																																
I50-35613	Buildings 8 and 10 HVAC Upgrades (On Hold)	236		02-Aug-21	07-Jul-22																																																
I51-35620 - New Miwok Center																																																					
I51-35620	New Miwok Center	894		25-Apr-17 A	20-Dec-21																																																
I56-35622	Building 12 (On Hold)	857		01-Jul-19 A	12-Apr-23																																																
I57-35623	Demolition Project	1		03-Jan-17 A	31-Jan-19 A																																																
I58-35624	Building 17 (On Hold)	0		02-Aug-21	02-Aug-21																																																
I59-35625	Building 21 (Child Care Center & Academic Labs) (On Hold)	153		02-Aug-21	10-Mar-22																																																
I99-35699	Campus Contingency - Indian Valley Campus	2680		03-Jan-17 A	13-Apr-26																																																
College of Marin - Kentfield Campus																																																					
K01-35717	Child Study Center (On Hold)	0		02-Aug-21	02-Aug-21																																																
K02-35713 - PE Complex/Pool Renovations																																																					
K02-35713	Design Build Pool Solar System Repair	115		14-Jun-21 A	24-Nov-21																																																
K02-35713	Physical Education Complex (On Hold)	0		02-Aug-21	02-Aug-21																																																
K02-35713	Pool Renovations	359		01-Dec-20 A	17-May-22 A																																																
K03-35718 - Performing Arts																																																					
K03-35718	Performing Arts - Stage Floor	302		01-May-17 A	04-Oct-18 A																																																
K03-35718	Performing Arts - Audio Visual Improvement	442		11-Dec-17 A	01-Feb-21 A																																																
K03-35718	Performing Arts - Curtain Replacement	182		02-Aug-21	20-Apr-22																																																
K04-35719 - Fine Arts																																																					
K04-35719	Fine Arts - Interior Modifications	260		01-May-18 A	14-Aug-19 A																																																
K04-35719	Fine Arts - Lighting Redesign (On Hold)	257		03-Jan-22	06-Jan-23																																																
K05-35716	Corte Madera Creek Mitigation (On Hold)	0		02-Aug-21	02-Aug-21																																																
K06-35720	Science Math & Nursing	20		11-Aug-21	08-Sep-21																																																

Finish Date: 31-Dec-27
 Data Date: 01-Aug-21
 Run Date: 30-Jul-21 12:32
 Page 1 of 2
 COM-001B

	Remaining Level of Effort		Critical Milestones
	Actual Level of Effort		Milestone
	Actual Work		
	Remaining Work		
	Critical Remaining Work		
	Summary Milestones		

College of Marin Measure B Program Schedule



Activity ID	Activity Name	Original Duration	Activity % Complete	Start	Finish	Timeline																									
						2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028														
						Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4						
K07-35721	Maintenance & Operations Building and District Warehouse	615		03-Jan-17 A	26-May-21 A	[Gantt bar from Q1 2017 to Q2 2021]																									
K08-35722	Village Square Replacement (On Hold)	545		17-Jun-24	11-Aug-26	[Gantt bar from Q3 2024 to Q4 2026]																									
K09-35714	Site Improvements and Utilities	645		02-Oct-17 A	31-Mar-21 A	[Gantt bar from Q4 2017 to Q1 2021]																									
K11-35715	Athletic Synthetic Turf Fields and Restroom/Storage Facilities	519		03-Jan-17 A	21-Oct-19 A	[Gantt bar from Q1 2017 to Q4 2019]																									
K11-35715	Turf / Soccer Fields	450		03-Jan-17 A	02-Jul-18 A	[Gantt bar from Q1 2017 to Q2 2018]																									
K11-35715	Baseball Fields	519		03-Jan-17 A	21-Oct-19 A	[Gantt bar from Q1 2017 to Q4 2019]																									
K14-35711	Fusselman Hall	302		01-Sep-17 A	22-Feb-21 A	[Gantt bar from Q3 2017 to Q1 2021]																									
K15-35712	Learning Resources Center	1657		06-Aug-19 A	10-Jun-26	[Gantt bar from Q3 2019 to Q2 2026]																									
K15-35712	Existing LRC Demolition - Phase I	151		18-Nov-19 A	10-May-21 A	[Gantt bar from Q4 2019 to Q1 2021]																									
K15-35712	New Learning Resource Center	1631		28-Jan-20 A	10-Jun-26	[Gantt bar from Q1 2020 to Q2 2026]																									
K15-35712	Temporary Campus Bookstore	202		06-Aug-19 A	31-Jul-20 A	[Gantt bar from Q3 2019 to Q2 2020]																									
K18-35725	Demolition of Kent Avenue Maintenance Facilities	35		11-Aug-20 A	30-Sep-20 A	[Gantt bar from Q3 2020 to Q4 2020]																									
K19-35726	Swing Space	1749		25-Oct-18 A	20-Oct-26	[Gantt bar from Q4 2018 to Q4 2026]																									
K19-35726	Swing Space	302		25-Oct-18 A	20-Nov-20 A	[Gantt bar from Q4 2018 to Q3 2020]																									
K19-35726	Swing Space Modernization	148		24-Mar-26	20-Oct-26	[Gantt bar from Q1 2026 to Q4 2026]																									
K99-35799	Campus Contingency - Kentfield Campus	2680		03-Jan-17 A	06-Aug-26	[Gantt bar from Q1 2017 to Q2 2026]																									
College of Marin - District Wide		3261		03-Jan-17 A	29-Apr-26	[Gantt bar from Q1 2017 to Q2 2026]																									
D53-35111	Environmental Impact Report	639		01-Mar-17 A	17-Jun-20 A	[Gantt bar from Q1 2017 to Q2 2020]																									
D54-35112	Information Technology	1275		01-Dec-20 A	07-Oct-25	[Gantt bar from Q4 2020 to Q3 2025]																									
D55-35113	Instructional and Other Equipment	1450		01-Dec-20 A	27-Oct-25	[Gantt bar from Q4 2020 to Q3 2025]																									
D59-35110	Campus Security	839		01-Sep-20 A	08-Oct-21	[Gantt bar from Q3 2020 to Q4 2021]																									
D59-35110	Campus Security - IT Improvements	130		01-Sep-20 A	17-Sep-21	[Gantt bar from Q3 2020 to Q4 2021]																									
D59-35110	Campus Security - Camera Upgrades	130		12-Oct-20 A	08-Oct-21	[Gantt bar from Q4 2020 to Q4 2021]																									
D60-35114	Property Acquisition	2482		03-Jan-19 A	02-May-25	[Gantt bar from Q1 2019 to Q2 2025]																									
D61-35115	Bolinas Site	1296		11-Dec-19 A	24-Jan-25	[Gantt bar from Q4 2019 to Q1 2025]																									
D62-35116	Small Capital Improvement Projects	2482		13-Feb-19 A	29-Apr-26	[Gantt bar from Q1 2019 to Q2 2026]																									
D98-35510	Program Management, District Staff	2482		03-Jan-17 A	29-Apr-26	[Gantt bar from Q1 2017 to Q2 2026]																									
D99-35599	District Wide/Program Contingency	2481		03-Jan-17 A	29-Apr-26	[Gantt bar from Q1 2017 to Q2 2026]																									
College of Marin Measure B Program Milestones		2788		03-Jan-17 A	31-Dec-27	[Gantt bar from Q1 2017 to Q4 2027]																									
College of Marin Measure B Start Milestones		0		03-Jan-17 A	03-Jan-17 A	[Milestone diamond at Q1 2017]																									
College of Marin Measure B Finish Milestones		434		13-Apr-26	31-Dec-27	[Milestone diamonds at Q2 2026 and Q4 2027]																									

Finish Date: 31-Dec-27
 Data Date: 01-Aug-21
 Run Date: 30-Jul-21 12:32
 Page 2 of 2
 COM-001B

	Remaining Level of Effort		Critical Milestones
	Actual Level of Effort		Milestone
	Actual Work		
	Remaining Work		
	Critical Remaining Work		
	Summary Milestones		

College of Marin Measure B Program Schedule

